

Order	Site Loc. No.	Jurisdiction	Trustee District	School Name	Construction Type	#	Capital Program	Scheduled Opening/Completion Date	% Construction	Capital Project	Status	Total Estimated Cost (Budget)	Total Cost Incurred to Date	Remaining Project Balance
58				ASPHALT REPAIR/REPLACE										
59	541	LV	B	Neal, Joseph M. ES	Asphalt	1	370	4-Oct-2019	99%	Asphalt Repair/Replace	Closeout Items in Progress. Certificate of Substantial Completion	828,000	694,437	133,563
60												-	-	-
61				<b>SUBTOTAL - ASPHALT REPAIR/REPLACE</b>	<b>TOTAL</b>	<b>1</b>	<b>TOTAL</b>					<b>828,000</b>	<b>694,437</b>	<b>133,563</b>