

Order	Site Loc. No.	Jurisdiction	Trustee District	School Name	Construction Type	#	Capital Program	Scheduled Opening/Completion Date	% Construction	Capital Project	Status	Total Estimated Cost (Budget)	Total Cost Incurred to Date	Remaining Project Balance
46				TURF & FIELD LIGHTING										
47	579	LV	B	Arbor View HS	Turf & Lighting	1	370	6/11/2020		Replace Artifical Turf & Retrofit Field Lighting		1,885,000	68,000	1,817,000
48	551	LV	D	Clark, Ed W. HS	Turf & Lighting	1	370	2/5/2020		Replace Artifical Turf & Retrofit Field Lighting		1,844,000	1,458,662	385,338
49	932	CC	E	Indian Springs HS	Turf & Lighting	1	370	6/11/2020		Replace Artifical Turf & Retrofit Field Lighting		1,706,000	70,956	1,635,045
50	351	LV	D	Rancho HS	Turf & Lighting	1	370	6/11/2020		Replace Artifical Turf & Retrofit Field Lighting		1,890,000	49,600	1,840,400
51	552	CC	D	Valley HS	Turf & Lighting	1	370	6/11/2020		Replace Artifical Turf & Retrofit Field Lighting		1,888,000	49,600	1,838,400
52	554	CC	G	Chaparral HS	Turf & Lighting	1	370			Replace Artifical Turf & Retrofit Field Lighting		2,781,000	-	2,781,000
53	576	LV	B	Shadow Ridge HS	Turf & Lighting	1	370			Replace Artifical Turf & Retrofit Field Lighting		1,844,000	-	1,844,000
54	572	HND	A	Foothill HS	Turf & Lighting	1	370			Replace Artifical Turf & Retrofit Field Lighting		1,844,000	-	1,844,000
55	563	CC	E	Centennial HS	Turf & Lighting	1	370			Replace Artifical Turf & Retrofit Field Lighting		1,844,000	-	1,844,000
56	453	LV	E	Cimarron-Memorial HS	Turf & Lighting	1	370			Replace Artifical Turf & Retrofit Field Lighting		1,844,000	-	1,844,000
57				SUBTOTAL - TURF & FIELD LIGHTING	TOTAL	10	TOTAL					19,370,000	1,696,818	17,673,182